## **Functional Test**

	Project:					
	FT HEATING FAN COIL FCU-1					
1.	Related Tests: Boilers					
	Participants Party Participation					
<ul> <li>Party filling out this form and witnessing testing</li></ul>						
e	Controls Contractor Signature or Verbal     Date       All A/E punchlist items for this equipment corrected.     Safeties and operating ranges reviewed.       Test requirements and sequences of operation attached.					

- g. \_\_ Schedules and setpoints attached.
- h. \_\_\_\_ Have all energy savings control strategies, setpoints and schedules been incorporated that this equipment and control system are capable of? If not, list recommendations below.
- i. **\_\_\_\_BAS Program Review.** Review the BAS software control program(s) for this equipment. Parameters, setpoints and logic sequences appear to follow the specified written sequences.
- j. **\_\_\_\_Packaged Control Program Review.** Review the packaged control program(s) for this equipment. Parameters, setpoints and logic sequences appear to follow the specified written sequences.
- k. <u>Record of All Values for Current Setpoints (SP)</u>, Control Parameters, Limits, Delays, Lockouts, Schedules, Etc. Changed to Accommodate Testing:

Parameter	Pre-Test Values	Returned to Pre-Test Values √	Parameter	Pre-Test Values	Returned to Pre-Test Values √
FCU-1 setpoint					

Notes:

**3. Sensor Calibration Checks.** Check the sensors listed below for calibration and adequate location. This is a sampling check of calibrations done during prefunctional checklisting. Test the packaged controls and BAS readings.

"In calibration" means making a reading with a calibrated test instrument within 6 inches of the site sensor. Verify that the sensor reading (via the permanent thermostat, gage, packaged control panel or building automation system (BAS)) compared to the test instrument-measured value is within the tolerances specified in the prefunctional checklist requirements (\_\_\_\_\_\_). If not, install offset in BAS, calibrate or replace sensor. Use the same test instruments as used for the original calibration, if possible.

Sensor & Location	Loc- ation OK <sup>1</sup>	<b>1st</b> Gage or Pkg & BAS Values	Instru. Meas'd Value	Final Gage or Pkg & BAS Values	Pass Y/N?
FCU-1 stat temp.		Stat:		Stat:	

<sup>1</sup>Sensor location is appropriate and away from causes of erratic operation.

## 4. Device Calibration Checks.

---NONE----

## 5. Verification of Misc. Prefunctional Checks.

Misc. site checks of the prefunctional checklist and startup reports completed successfully. Pass? Y / N \_\_\_\_\_\_ Unit mounted securely. \_\_\_\_ Unit accessible for servicing. \_\_\_\_ No unusual noise or vibration in fan.

## 6. Functional Testing Record

Proced. No. & Spec. Seq. ID <sup>1</sup>	Req ID No. <sup>2</sup>	<b>Test Procedure</b> <sup>3</sup> (including special conditions)	Expected and Actual Response <sup>4</sup> [Write ACTUAL response in brackets or circle]	Pass Y/N & Note #
<b>1</b> Seq. 1		Adjust the stat setpoint until it is equal to the space temp.	Fan starts Heating coil valve opens;warm air delivered.	
<b>2</b> Seq. 1		Adjust the stat setpoint until it is 4F below the space temp.	Fan stops. Heating coil valve closes.	
3		Return all changed control parameters and conditions to their pre-test values <sup>5</sup>	Check off in Section 2 above when completed	

**Record Foot Notes** 

<sup>1</sup>Sequences of operation specified in Contract Documents (attached).

<sup>2</sup>Mode or function ID being tested, per testing requirements section of the project Specifications.

<sup>3</sup>Step-by-step procedures for manual testing, trend logging or data-logger monitoring.

<sup>4</sup>Include tolerances for a passing condition.

<sup>5</sup>Record any permanently changed parameter values and submit to Owner.

-- END OF TEST --

Notes: