

Functional Test

Project: _____

FT-_____ CABINET UNIT HEATER CUH-1; 2

Related Tests: Boilers

1. Participants

Party

Participation

Party filling out this form and witnessing testing _____

Date of test _____

2. Prerequisite Checklist

- a. The following have been started up and startup reports and prefunctional checklists submitted and approved ready for functional testing: CHU-1; 2
- b. Boilers 1; 2 have successfully completed functional testing.
- c. All control system functions for this and all interlocking systems are programmed and operable per contract documents, including final setpoints, schedules, debugging, loop tuning and sensor calibrations complete.

Controls Contractor Signature or Verbal

Date

- d. All A/E punchlist items for this equipment corrected.
- e. Safeties and operating ranges reviewed.
- f. Test requirements and sequences of operation attached.
- g. Schedules and setpoints attached.
- h. Have all energy savings control strategies, setpoints and schedules been incorporated that this equipment and control system are capable of? If not, list recommendations below.
- i. **BAS Program Review.** Review the BAS software control program(s) for this equipment. Parameters, setpoints and logic sequences appear to follow the specified written sequences.
- j. **Packaged Control Program Review.** Review the packaged control program(s) for this equipment. Parameters, setpoints and logic sequences appear to follow the specified written sequences.
- k. Record of All Values for Current Setpoints (SP), Control Parameters, Limits, Delays, Lockouts, Schedules, Etc. Changed to Accommodate Testing:

Parameter	Pre-Test Values	Returned to Pre-Test Values <input checked="" type="checkbox"/>
CUH-1 ON setpoint		
CUH-1 OFF setpoint		

Parameter	Pre-Test Values	Returned to Pre-Test Values <input checked="" type="checkbox"/>
CUH-2 ON setpoint		
CUH-2 OFF setpoint		

Notes:

3. Sensor Calibration Checks. Check the sensors listed below for calibration and adequate location. This is a sampling check of calibrations done during prefunctional checklisting. Test the packaged controls and BAS readings.

“In calibration” means making a reading with a calibrated test instrument within 6 inches of the site sensor. Verify that the sensor reading (via the permanent thermostat, gage, packaged control panel or building automation system (BAS)) compared to the test instrument-measured value is within the tolerances specified in the prefunctional checklist requirements (_____).

Sensor & Location	Loc-ation OK ¹	1st Gage or Pkg & BAS Values	Instru. Meas'd Value	Final Gage or Pkg & BAS Values	Pass Y/N?
CUH-1;2 stat temp.		Stat:		Stat:	

¹Sensor location is appropriate and away from causes of erratic operation.

4. Device Calibration Checks.

---NONE---

5. Verification of Misc. Prefunctional Checks.

Misc. site checks of the prefunctional checklist and startup reports completed successfully. Pass? Y / N _____
 ___ Unit mounted securely. ___ Unit accessible for servicing. ___ No unusual noise or vibration in fan.

6. Functional Testing Record

Proced. No. & Spec. Seq. ID ¹	Req ID No. ²	Test Procedure ³ (including special conditions)	Expected and Actual Response ⁴ [Write ACTUAL response in brackets or circle]	Pass Y/N & Note #
1 Seq. 1		Adjust CUH-1 ON setpoint until it is 1F above the space temp.	CUH-1 ___ Fan starts. ___ Htg valve opens; ___ warm air delivered.	
		Adjust CUH-2 ON setpoint until it is 1F above the space temp.	CUH-2 ___ Fan starts. ___ Htg valve opens; ___ warm air delivered.	
		Adjust CUH-2 OFF setpoint until it is 1F below the space temp.	CUH-2 ___ Fan stops. ___ Htg valve closes.	
2 Seq. 1		Adjust CUH-1 OFF setpoint until it is 1F below the space temp.	CUH-1 ___ Fan stops. ___ Htg valve closes.	
3	--	Return all changed control parameters and conditions to their pre-test values⁵	Check off in Section 2 above when completed	

Record Foot Notes

- ¹Sequences of operation specified in Contract Documents (attached).
- ²Mode or function ID being tested, per testing requirements section of the project Specifications.
- ³Step-by-step procedures for manual testing, trend logging or data-logger monitoring.
- ⁴Include tolerances for a passing condition.
- ⁵Record any permanently changed parameter values and submit to Owner.

-- END OF TEST --

Notes: