

# Functional Test

Project: \_\_\_\_\_

## FT-\_\_\_\_\_ EXTERIOR LIGHTING CONTROLS

### 1. Participants

Party

Participation

\_\_\_\_\_  
\_\_\_\_\_

Party filling out this form and witnessing testing \_\_\_\_\_

Date of test \_\_\_\_\_

### 2. Prerequisite Checklist

a.  All control system functions for this and all interlocking systems are programmed and operable per contract documents, including final setpoints, schedules, debugging and fine tuning of photo-cell parameters.

\_\_\_\_\_  
Controls Contractor Signature or Verbal

\_\_\_\_\_  
Date

b.  All A/E punchlist items for this equipment corrected.

c.  Safeties and operating ranges reviewed.

d.  Test requirements and sequences of operation attached.

e.  Schedules and setpoints attached.

f.  Have all energy savings control strategies, setpoints and schedules been incorporated that this equipment and control system are capable of? If not, list recommendations below.

g.  **BAS Program Review.** Review the BAS software control program(s) for this equipment. Parameters, setpoints and logic sequences appear to follow the specified written sequences.

h.  Schedule of fixtures on each control type (Parking or Security) has been reviewed.

i.  Record of All Values for Current Setpoints (SP), Control Parameters, Limits, Delays, Lockouts, Schedules, Etc. Changed to Accommodate Testing:

Parameter	Pre-Test Values	Returned to Pre-Test Values <input checked="" type="checkbox"/>
Parking lot lights schedule	<u>ON</u> by photo cell <u>OFF</u> by sched: _____	
Photo-cell BAS parameters		

Parameter	Pre-Test Values	Returned to Pre-Test Values <input checked="" type="checkbox"/>
Exterior security lights schedule	<u>ON</u> by photo cell <u>OFF</u> by photo-cell	

3. **Sensor Calibration Checks.** Check the sensors listed below for calibration and adequate location. This is a sampling check of calibrations done during prefunctional checklisting. Test the packaged controls and BAS readings.

Notes:

---NONE--

**4. Device Calibration Checks.**

---NONE---

**5. Verification of Misc. Prefunctional Checks.**

Misc. site checks of the prefunctional checklist and startup reports completed successfully. Pass? Y / N \_\_\_\_\_  
 \_\_\_ Photo-cell (PC) mounted securely. \_\_\_ PC mounted where it won't be tampered with. \_\_\_ PC mounted so it won't become dirty easily. \_\_\_ PC accessible for servicing.

**6. Functional Testing Record**

Proced. No. & Spec. Seq. ID <sup>1</sup>	Req ID No. <sup>2</sup>	Test Procedure <sup>3</sup> (including special conditions)	Expected and Actual Response <sup>4</sup> [Write ACTUAL response in brackets or circle]	Pass Y/N & Note #
1		Near dusk, observe exterior lights until they come ON. (Witnessed by Owner's Rep: _____)	All exterior lights come on at dusk, before dark, but not when still very light.	
2		a) Change the Parking Lot light schedule OFF to be in 5 minutes.  b) Return schedule to normal.	a) Observe that the parking lot lights, designated by the approved schedule, shut OFF. Designated signage remains ON. b) Schedule returned to normal.	
3		Before daylight in the morning, observe the security lights ON. Wait until dawn. (Witnessed by Owner's Rep: _____)	When sufficiently light, Security Lights and signage lights shut OFF.	
4	--	<b>Return all changed control parameters and conditions to their pre-test values<sup>5</sup></b>	<b>Check off in Section 2 above when completed</b>	

Record Foot Notes

- <sup>1</sup>Sequences of operation specified in Contract Documents (attached).
- <sup>2</sup>Mode or function ID being tested, per testing requirements section of the project Specifications.
- <sup>3</sup>Step-by-step procedures for manual testing, trend logging or data-logger monitoring.
- <sup>4</sup>Include tolerances for a passing condition.
- <sup>5</sup>Record any permanently changed parameter values and submit to Owner.

**-- END OF TEST --**

Notes: