

Functional Test (Cover Sheet)

Project _____

FT-_____ TERMINAL UNITS (VAV cooling only) DATA COMMON FOR ALL UNITS

1. Participants (fill out once, to cover all TU's)

<u>Party</u>	<u>Participation</u>	<u>Party</u>	<u>Participation</u>

Party filling out this form and witnessing testing _____
 Dates of tests _____ Dates of tests _____

2. Test Prerequisites (fill out once, to cover all TU's)

- a. The following have been started up and startup reports and prefunctional checklists submitted and approved:
 ___ All terminal units, except _____
 ___ All air handlers serving terminal units, except _____
- b. ___ All control system functions for this and all interlocking systems are programmed and operable per contract documents, including final setpoints and schedules and with debugging, loop tuning and sensor and device calibrations completed.

Controls Contractor Signature or Verbal

Date
- c. ___ Airside test and balance calibration of BAS readings of TU flows complete (system total flow need not be complete).
- d. ___ All A/E punchlist items for this equipment corrected.
- e. ___ These functional test procedures reviewed and approved by installing contractor.
- f. ___ Test requirements and sequences of operation attached.
- g. ___ Schedules and setpoints attached.
- h. ___ Have all energy savings control strategies, setpoints and schedules been incorporated that this TU and control system are capable of? If not, list recommendations below.
- i. ___ The controller & actuator runtime accumulator set to 0 after prefunctional checkout of the entire system.
- j. ___ Obtain and review the full program of 5% (randomly chosen) of all TU's of each type (parameters & setpoints, etc.). Examine variances. Clarify as needed, reconcile and document differences with controls contractor. If too many corrections exist with this sample, controls contractor shall recheck all programming.

3. Sampling and Additional Testing.

The terminal unit testing requirements in the specifications call for a random sample of _____% of all TU's of each type to be tested. Total number to be tested of this type = _____. The specifications also require that if _____% of the sampled TU's fail in the testing (any No Pass items), then another _____% of the total population must be tested. This applies to the subsections of the test, i.e., if sub-sections fail, only subsections of additional TU's need to be tested. Record results in the table below.

Sub-Section	% Failed of 1st Sample	% Failed of 2nd Sample
I. Sensor calibration		
II. Actuator calibration		
III. Static inspections		

Sub-Section	% Failed of 1st Sample	% Failed of 2nd Sample
IV. Programming		
V. Functional tests		

Functional Test Record

Project _____

FT-_____ TERMINAL UNIT _____ (VAV cooling only)

Common values for all terminal units are recorded on the Cover Sheet. The following five pages of procedures are to be filled out for each TU tested.

Seasonal Testing and General Conditions of Test

Air handler or rooftop unit and boiler (if applicable) should be running in normal and occupied mode, unless noted. The tests may be performed in any season, if any temperature lockouts can be overridden.

Testing Procedures and Record

____ Computer printout or list made and attached of the current TU setpoints and control parameters and schedules, lockouts, etc. of other systems that may be changed to accomodate testing.

- I. Sensor Calibration Checks.** Check the sensors listed below for calibration and adequate location. "In calibration" means making a reading with a calibrated test instrument within 6 inches of the site sensor. Verify that the sensor reading (via the permanent thermostat, gage or building automation system (BAS)) compared to the test instrument-measured value is within the tolerances specified in the prefunctional checklist requirements (_____). If not, install offset in BAS, calibrate or replace sensor. Use the same test instruments as used for the original calibration, if possible.

Sensor & Location	Location OK ¹	1st Gage or BAS Value	Instrument Measured Value	Final Gage or BAS Value	Pass Y/N?
Space temp.					

¹ Sensor location is appropriate and away from causes of erratic operation.

- II. Device Calibration Checks.** --Checked in the Functional Testing Section.

Proced . No. & Spec. Seq. ID ¹	Req ID No. ²	Test Procedure ³ (including special conditions)	Expected and Actual Response ⁴ [Write ACTUAL response or finding in brackets or circle]	Pass Y/N & Note #
III. STATIC INSPECTIONS				
1.		Verify sufficient clearance around equipment for servicing.		
2.		Verify installation of specified sound wrapping and joint sealant.		
3.		Unit secured per spec.		
4.		Model and tag checked against plans & equipment list. TU tags affixed.		
5.		Verify that inlet conditions are OK: Smooth, round, straight duct for at least 3 duct diameters when possible and 2 diameters minimum for velocity pressure sensor and 3 to 5 diameters for single point electronic sensors, else airflow straighteners.		
6.		<u>Auto TU Diagnostics.</u> In the control system diagnostics, check the controller and actuator accumulated run times, the moving avg. flow error and moving avg. space temp. deviation from setpoint.	The ratio of actuator to controller runtime should be ideally < 3% & < 5% is acceptable. [_____%]. Moving avg. flow error should be < 10% of max. cooling cfm [_____%]. The moving avg. space temp. deviation should be < 3F [____F].	

Proced. No. & Spec. Seq. ID ¹	Req ID No. ²	Test Procedure ³ (including special conditions)	Expected and Actual Response ⁴ [Write ACTUAL response or finding in brackets or circle]	Pass Y/N & Note #
IV. CONTROL PROGRAMMING. In the procedures of this section, compare specified written sequences and parameters with that found programmed in the TU or BAS. Variances that, in the CA's opinion, reduce performance, must be corrected. Variances that make no difference or enhance performance pass. Document all variances.				
7.		Control drawing sequences of operation	Per spec and detail adequate.	
8.		Verify that the TU address matches the TU location and ID on the plan drawings and control drawings.	Address matches.	
9.		Verify that the TU max and min setpoints in the BAS match (within 10%) the latest plan drawings and balance report (TAB).	Cooling: Drawing max = _____ min = _____ BAS max = [_____] min = [_____] TAB max = _____ min = _____	
10.		Verify that BAS TU K factor is within 20% of K on the submitted control drawings, unless explained by TAB.	Drawing K = _____ BAS K = [_____] TAB K = _____	
11.		Temperature adjustment range by tenants (indicate if a setting was spec'd)	Spec'd or reasonable value _____ Found [_____]	
12.		Cooling-- occupied zone temp. setpoint (indicate if a setting was spec'd)	Spec'd or reasonable value _____ Found [_____]	
13.		Unoccupied zone temperature setpoint (indicate if a setting was spec'd)	Spec'd or reasonable value _____ Found [_____]	
14.		Occupied zone temp. bias (deadband) (indicate if a setting was spec'd)	Spec'd or reasonable value _____ Found [_____]	
15.		Unoccupied zone temp. bias (deadband) (indicate if a setting was spec'd)	Spec'd or reasonable value _____ Found [_____]	
16.		Cooling space setpoint proportional band (indicate if a setting was spec'd)	Spec'd or reasonable value _____ Found [_____]	
17.		Cooling cfm proportional band (indicate if a setting was spec'd)	Spec'd or reasonable value _____ Found [_____]	
18.		Duct area (sf)	From prints _____ Found [_____]	
19.		Damper stroke time (Spec'd value comes from controller spec, unless oval duct, which should then be timed)	Spec'd _____ Found [_____]	
20.		Auto-zero function schedule set and enabled.	Set and enabled.	
21.				
V. FUNCTIONAL TESTING.				

Notes:

Proced. No. & Spec. Seq. ID ¹	Req ID No. ²	Test Procedure ³ (including special conditions)	Expected and Actual Response ⁴ [Write ACTUAL response or finding in brackets or circle]	Pass Y/N & Note #
22.		<p><u>CFM Capacity Test, Cooling.</u> With the duct SP setpoint being met, lower the space temp. setpoint 20F. Verify in the BAS that the specified max. cfm is achieved (within deadband).</p> <p>For TU's controlled by damper position only, observe that the damper goes to max. as expected.</p>	<p>Specified max. cooling cfm = _____</p> <p>Achieved cfm or position= [_____]</p> <p>Within deadband? _____</p>	
23.		<p><u>CFM Capacity Test, Heating.</u> With the duct SP setpoint being met, raise the space temp. setpoint 20F. Verify in the BAS that the specified min. cfm is achieved (within deadband).</p> <p>For TU's controlled by damper position only, observe that the damper goes to min. as expected.</p>	<p>Specified min. cfm = _____</p> <p>Achieved cfm or position= [_____]</p> <p>Within deadband? _____</p>	
24.		<p><i>(Verify for only 1/2 of the tested TU's)</i></p> <p><u>Warmup cycle--heating.</u> Adjust schedule or time so TU will be in warmup mode. Adjust the space setpoint to be 5F above space.</p>	<p>Does the TU damper go to minimum?</p>	
25.		<p><i>(Verify for only 1/2 of the tested TU's)</i></p> <p><u>Warmup cycle--cooling.</u> Adjust schedule or time so TU will be in warmup mode. Adjust the space setpoint to be 5F below space.</p>	<p>Does the TU damper go to cooling maximum?</p>	
26.		<p><u>Unoccupied Mode--Night Low Limit.</u></p>		
27.		<p><u>Unoccupied Mode--Night High Limit.</u></p>		
28.		<p><u>Trending: Damper Control.</u></p> <p>Over a 26 hour occupied and unoccupied period, trend at 2 min. intervals, the damper position or cfm, the damper or cfm command, the space temperature, OSAT and the duct static pressure at the controlling sensor.</p>	<p>Compare actuals to cfm and space temp. setpoints. Compare to the schedule. Observe that there is little or no overshoot of space temperature or hunting of the damper or valve, that cfm is within its deadband and that the cooling cfm's change from max. to min. as the space temp goes outside deadbands per spec.</p>	

Notes:

Proced. No. & Spec. Seq. ID ¹	Req ID No. ²	Test Procedure ³ (including special conditions)	Expected and Actual Response ⁴ [Write ACTUAL response or finding in brackets or circle]	Pass Y/N & Note #
29.		<i>(Trend for only 1/2 of the tested TU's)</i> <u>Trending: General.</u> Over a 3 day period, during near design conditions for heating and cooling, trend space temp. at 10 minute intervals. Omit this test if auto diagnostics has a moving avg. space temp. deviation log and it was completed.	Observe that the space temp. does not drift more than 1°F outside the deadband range around the setpoint.	
30.				
31.	--	Return all changed control parameters and conditions to their pre-test values⁵	Check off in program printout when completed	

MONITORING AND TREND LOGGING

Monitoring via BAS trend logs are required for test procedures 28; 29. Attach representative graphs or columnar data and explanatory analysis to this test report. The data should have time down the left column and four to six columns of parameters to the right. Provide a key to all abbreviations and attach setpoints and schedules for all trended parameters.

****Abbreviations:** BAS = building automation system, CA = commissioning agent, HCV = heating coil valve, TU = terminal unit, SA = supply air, plan drawing = building drawings and schedules from design engineer.

¹Sequences of operation attached to this test.

²Mode or function ID being tested from testing requirements section of the project Specifications.

³Step-by-step procedures for manual testing, trend logging or data-logger monitoring.

⁴Include tolerances for a passing condition. Fill-in spaces or lines not in brackets denote sequence parameters still to be specified by the A/E, controls contractor or vendor. Write "Via BAS" for verifications of device position from BAS readout or "Via obs" for actual observation or from test instrument reading.

⁵Record any permanently changed parameter values and submit changes to Owner.

A SUMMARY OF DEFICIENCIES IDENTIFIED DURING TESTING IS ATTACHED

-- END OF TEST --

Notes: