

Functional Performance Test

Air-Side Economizer

Date: _____

Building Name: _____

Testing Agent: _____

Address: _____

Assisted by: _____

Phone: _____

Equipment Name: _____

Manufacturer: _____

ECM No. _____

ECM Name: _____

New/Retrofit: _____

Unit ID	AHU ID	Size (tons)	Zone
1	_____	_____	_____
2	_____	_____	_____
3	_____	_____	_____
4	_____	_____	_____

Documentation. Installation and user's manuals on site (Y / N)? _____

Installation. Note any anomalies about the installations.

Space and OSA temperature sensors have been calibrated *and* OSA sensor located in open air, shaded, but not enclosed (where there may be heat buildup from the sun). (Y / N)? _____

Control Sequence Tests.

Unit 1 Unit 2 Unit 3 Unit 4

General Information

1. What is current space temperature setpoint? Cooling: _____ Heating: _____
(enter: occupied / unoccupied)

2. Economizer Characteristics:

Sensor type: DB = dry bulb, dH = enthalpy _____

Integrated: (Y / N) _____

Controls: PK = packaged only, EMS = all control by EMS, PK+ = settings by package; enabled by EMS: _____

-SAMPLE-

ECONOMIZER FT _____

Dampers: How many positions is the damper system capable of, including when OFF (step positions: closed, minimum and full open)? Enter two, three or infinite. _____

- | | | | | |
|---|-------|-------|-------|-------|
| 3. What type of building pressure relief is there? (FL = fixed link to OSA damper, BD = barometric RA damper, EF = exhaust fan) | _____ | _____ | _____ | _____ |
| 4. What are the current economizer setpoints (changeover temperatures)?
(If OSA is below this, econ. will open) Package setting: | _____ | _____ | _____ | _____ |
| (PK+ types will have both settings) EMS enable pt.: | _____ | _____ | _____ | _____ |

Mode 1. Test Damper Position in AHU OFF Status

- | | | | | |
|--------------------------------------|---------------|-------|-------|-------|
| 1. Turn unit OFF. | | | | |
| 2. Are dampers completely shut? | OSA: _____ | _____ | _____ | _____ |
| | Relief: _____ | _____ | _____ | _____ |
| 3. Is return damper at maximum open? | _____ | _____ | _____ | _____ |

Does the system comply in this mode? _____

Mode 2. Test Damper Position With AHU in ON Status; Compressor (or coil valve) and Econ. OFF

- | | | | | |
|--|---------------|-------|-------|-------|
| 1. Turn cooling setpoint to 85F. | | | | |
| 2. Turn heating setpoint to 60F. | | | | |
| 3. Turn unit ON. | | | | |
| 4. Are dampers at a minimum? | OSA: _____ | _____ | _____ | _____ |
| | Relief: _____ | _____ | _____ | _____ |
| 5. Is return air damper at maximum open? | _____ | _____ | _____ | _____ |

6. NO in either of the above two questions denotes noncompliance.
Does the system comply in this mode? _____

Mode 3. Test Dampers in First Stage of Cooling (Econ. ON, Compressor or coil valve ON or OFF)

- Adjust economizer setpoint or EMS OSA temperature values so economizer will turn on if cooling is called for.
For **DB economizers**, OSA temp. must be, or be simulated to read by keyboard edit in EMS, below the economizer setpoint and above any DA low limit (usually ~55°F if used). If OSA is too hot or too cold and there is no EMS system, use a wet rag or hair blower on OSA sensor **OR** come back at a time when OSA is appropriate, **OR** use jumper method of testing, **OR** use "canned" automatic testing sequence in unit, if any. The last two methods give only a partial assurance that the economizer is functioning. For **enthalpy type economizers**, locate the enthalpy of the space air and the OSA on a psychometric chart. Simulate conditions for either so that the OSA has less enthalpy than the inside air or use alternate methods above.

Describe method used:

	Unit 1	Unit 2	Unit 3	Unit 4
3. Do dampers close to minimum? OSA: _____ Relief: _____	_____	_____	_____	_____
4. Does the RA damper open to maximum? _____	_____	_____	_____	_____
5. What are the OSA temperatures being used to cause damper closure (this may be a real or simulated value)? (for enthalpy types) DB: _____ Wet bulb: _____	_____	_____	_____	_____
6. Is the OSA DB temperature being used, within 2° of what the economizer setpoint said it should be? (use psychometric chart and manufacture's specs for enthalpy types) _____	_____	_____	_____	_____
7. For DB types, is this OSA temperature between 2-5°F below space temp. setpoint? (the economizer should be set so it will open only <i>below</i> an OSA temp. of between 2-5°F below space setpoint) _____	_____	_____	_____	_____
8. Any NO answers in the above five questions denote noncompliance. <i>Does the system comply in this mode?</i> _____	_____	_____	_____	_____

Mode 6. Test if Dampers Go to Min. When Mixed Air Temp. (MAT) is Below Min. Setting

1. Cool down MAT sensor, or simulate MAT in EMS, until it is below the MAT setting. (~45-55°F)				
2. Do dampers close to minimum? OSA: _____ Relief: _____	_____	_____	_____	_____
3. Does the RA damper open full? _____	_____	_____	_____	_____
4. What is the MAT temperature being used to cause damper closure (this may be a real or an EMS simulated value)? _____	_____	_____	_____	_____
5. Is the MAT temperature being used within 2° of what the specs say the setpoint temperature should be? _____	_____	_____	_____	_____
6. Any NO answers in the above three denote noncompliance. <i>Does the system comply in this mode?</i> _____	_____	_____	_____	_____

Restore all adjustments to their original settings, unless desired as a permanent change. Make a permanent mark on any economizer local controllers showing where the appropriate setting should be. Y / N _____

-SAMPLE-

ECONOMIZER FT _____

Abbreviations: SA = supply air, RA = return air, DA = discharge air, OSA = outside air, EMS = energy management system