

## Functional Performance Test Lighting Sweep

Project \_\_\_\_\_ Date \_\_\_\_\_

Commissioning \_\_\_\_\_

Operator executing sweeps \_\_\_\_\_ of \_\_\_\_\_

1. **Sweep Controller Type:** \_\_\_ part of EMS, \_\_\_ separate PC system, \_\_\_\_\_ stand-alone controllers (give quantity), \_\_\_ stand-alone integrated into EMS.

Brand and model: \_\_\_\_\_

Type of system: \_\_\_ Sweeps off lights until morning. Override timers allow zones to be turned back on.

\_\_\_ Sweeps off lights. Any light can than be turned back on by a:  
\_\_\_standard switch, \_\_\_phone call within building

2. **Documentation.** Verify that full documentation of the controller is *permanently* on site and includes the following:

\_\_\_ specifications and features

\_\_\_ list of loads and zones each relay controls attached\*

\_\_\_ contact number for additional assistance attached\*

\_\_\_ current written list of sweep schedules for all zones attached\*

\_\_\_ programming instructions attached\*

\_\_\_ controller warranty (in submittals)

\_\_\_ written instructions for tenants in using the local overrides and a description of the areas they control

\*Attached = attached to the controller panel door **or** if PC computer controlled, in documentation manual

3. **Training.** If there is a full-time building operator in the building or building complex, they must be trained to fully understand the programming of the sweep controls, the operation of the total override and of the local overrides and have access to the system's full documentation.

Full-time operator? \_\_\_Yes \_\_\_No

If Yes, installing contractor performing training \_\_\_\_\_.

If Yes, individual trained as the "operator" \_\_\_\_\_.

Review and approve the written instructions distributed to the tenants regarding the operation of the local overrides. Approved and distributed: \_\_\_Yes \_\_\_No

4. **Verification of capabilities and performance.** Verify that the controller has the following features and capabilities: (check-mark denotes acceptance)

\_\_\_ 4.1. Programming capabilities via keypad or EMS interface. Verify by running through the current program and schedules.

\_\_\_ 4.2. Back-up power supply (automatically recharged) that will retain program for \_\_\_ weeks without power. Verify by viewing specifications and battery pack.

\_\_\_ 4.3. Lockable controller enclosure or room with key or code-only access for programming and total override **or** access is in a restricted PC program.

\_\_\_ 4.4. The controlling time clock is reading the appropriate time.

- \_\_\_ 4.5. Override duration *set* to not more than 2 hours
- \_\_\_ 4.6. Each override as tested below, energizes no more than 5000 sf of floor area.

**4.7. Verify actual sweep and override operation of each controller as per table below.**

**Sweep Operation Verification**

Day Type and Sweep No.	Schedule of Sweeps (hour of day)				
	Zone 1 ID:	Zone 2 ID:	Zone 3 ID:	Zone 4 ID:	Zone 5 ID:
	Relay ID:	Relay ID:	Relay ID:	Relay ID:	Relay ID:
<b>Weekdays</b> 1					
(enter schedules 2					
in these rows) 3					
<b>Saturday</b> 1					
2					
<b>Sunday</b> 1					
2					
<b>Fixtures/rooms excluded from sweep</b>					
<b>Sweep verification type<sup>1</sup></b>					
<b>No. of local override switches (actual / spec'd)</b>					
<b>No. of override switches tested<sup>2</sup></b>					

**Test Procedures**

<sup>1</sup> **Sweeps.** 50% of the zones with a minimum of 2 zones per controller or relay must be verified by turning on at least 25% of the lights in the zone and witnessing an actual sweep. The remainder of the zones must have the programming of their schedules verified.

**In the table above, enter all of the following codes that apply:**

**0** = not verified, **S** = verified Schedule in keypad or EMS display, **W** = verified operation by Witnessing a sweeping off of the lights at a special scheduled time, **F** = witnessed sweep, but sweep Failed to function properly. Refer to comments.

<sup>2</sup> **Overrides.** 25% of the local override switches with a minimum of 4 overrides must be verified by turning the override switches on after a sweep and seeing the lights turn back on. 100% of the remainder of the switches should be sight verified to be in place. For each Zone, enter the number of override switches where functionality was actually witnessed. Verify that the local override only controls the specified zone.

**Comments:**